

Tourer Annual Service Check Sheet

Wheel bolt torque should be re-checked after 30 miles and before EVERY TRIP

Approved Workshop Name & Address

Job Reference/Date

Customer Name

Part 1 of 2

Make & Model

CRiS/Vin Number

Chassis & Running Gear (Technicians Handbook Section 2)	Р	F	N/A	R	Water System (Technicians Handbook Section 5.6 & 5.7)		F	N/A	R
Coupling head					Water pump & pressure switch/microswitches				
Ball acting stabiliser					Taps, valves, pipes & tank (if fitted)				
Coupling head gaiter					Water inlets				
Breakaway cable & clip					Waste system				
Drawbar					Toilet				
Corner steadies					Rodywork (Technician United Sciences)	Р	F	N/A	D
Spare wheel carrier (if fitted)					Bodywork (Technicians Handbook Section 5) Doors & windows	P	F	IN/A	
Jockey wheel					General condition of bodywork including roof	-			
Chassis					External seals & bonded joints condition				
Braking system					Roof straps (if applicable)				
Wheels & tyres					Grab handles				
Suspension & axle					Number plate – check it is marked: BS AU 145d or BS AU				
Handbrake mechanism					145 (mandatory since 1973) & check security/legibility				
Testing Service Technician Name:					Floor Furniture	-			
					Blinds & fly screens	-			
Electrical System (Technicians Handbook Section 3)	Р	F	N/A	R	Rising roof (if applicable)	-			
13 pin/7 pin plugs, cables & storage position					Damp test- carry out & note reading on separate				
Road lights & reflectors					damp report sheet				
Leisure battery (if fitted)									
Battery compartment					Ventilation (Technicians Handbook Section 5.4)		F	N/A	R
230V & 12V fridge operation					Fixed ventilation (low & high levels)				
Interior lighting & equipment					Roof lights				
Awning light								_	
Wiring on ELV circuits (visual)					Fire & Safety (Technicians Handbook Section 5.5)		F	N/A	R
LV inlet plug & extension lead					Press test button on smoke alarm to test electrical				
Earth bonding continuity test					circuitry & sound alarm (if fitted) Press test button on CO alarm to test electrical				
230V consumer unit load test RCD					circuitry & sound alarm (if fitted)				
230V sockets					If a fire extinguisher is fitted, check security of its				
Charge voltage					housing (see below)				
Check operation of all 230V appliances, fans					,				
& luminaries					Smoke and/or carbon monoxide alarm(s) if fitted:				
Check all aftermarket items					Smoke and/or carbon monoxide alarm(s) if inted:				
Testing Service Technician Name:					Smoke alarm expiry date Carbon monoxide		rm e	expiry o	date
LPG Gas System (Technicians Handbook Section 4)					(if visible) (if visible)				
(Gas appliances not serviced unless requested)	Ρ	F	N/A	R					
Regulator, gas hose, pipework & manifold					Fire extinguisher expiry date				
Carry out gas tightness check					. . ,				
Appliances – check operation of all gas									
appliances fitted including FFD's					Important – All appliances are tested for oper				
Security of gas cylinder(s)					only. This does not confirm that they are working to the prescribed standard. Additional servicing may be required for warranty purposes/products (e.g. fridge)				
Ensure all gas dispersal vents are clear									

All work must be carried out in accordance with the latest AWS Standard Working Procedures

Service Technician: Please ensure that every question is answered correctly using P (pass), F (fail), N/A (not applicable) & R (rectified)



Tourer Annual Service Finalisation and Observation Report

Approved Workshop Name & Address

All work must be carried out in accordance with the latest AWS Standard Working Procedures

Cus	tomer	Name

Make & Model

CRiS/Vin Number

Service Information/Additional Work & Ob	servations					Repair	ed
				/			
EICR Offered Yes / No / N/A							
Wheel Bolt Torque Checked Torque Setting	NM						
Signature		vres	N/S/F	N/S/R	O/S/F	0/S/R	Spar
Name		vre age* vre pressure	-				
Double Check Signature (if possible)	PSI	or BAR					
Name	Ty	re tread depth					
		commended replacem	ent if over 5	years old ar	d never us	e beyond 7	years o
Gas turned off	Lights turned off						
Roof lights latched	Water pump turned off				rvice rep	-	
Windows locked	□ 12V/main power switch tu				to the co		
All cupboards closed/latched	Old parts left in tourer (if s	•			mention		
Exterior lockers locked	All protective coverings rei	moved			e of com	-	
Exterior door locked	Service book stamped				. It shoul ed as evi		
Battery rest voltage	Charger	voltage		•	on of the		
RCD test 1xl∆n		as hose		other t		i itemis a	carry
times	expiry/manufactu			othert	inc.		
5xlΔn	Regula	tor age					
Earth Bond Chassis Ω							
Continuity TestGas Ω							
Service Technician Name		Signature					
Customer Signature		Date					
	back is important to the scheme. please t		ogin to				

www.approvedworkshops.co.ukand complete the customer satisfaction survey. Thank you.